



Tank Inspection

Rough · Backfill · Final — one sheet for the whole job

1. THE JOB

CUSTOMER

PROPERTY ADDRESS

PERMIT #

JURISDICTION (AHJ)

WORK ORDER #

INSTALLER / QUALIFIER

TANK SIZE (GAL)

TANK TYPE (AG / UG)

TANK SERIAL #

GAS PIPING MATERIAL

2. ROUGH INSPECTION — BEFORE ANYTHING IS COVERED

ROUGH INSPECTION DATE

AHJ INSPECTOR

RESULT (PASS / FAIL)

Tank set and clearances

- ☐ Tank set on a level pad or approved base
- ☐ Property line and building setbacks verified
- ☐ UG coating inspected, no holidays
- ☐ Vehicle protection where required

- ☐ Clearances from openings, ignition sources, A/C
- ☐ Anchoring to Florida wind load
- ☐ Anodes and test station installed
- ☐ Data plate legible from grade

Trench and piping — while it is still open

- ☐ Trench depth verified
- ☐ Anodeless riser / transition set correctly
- ☐ Sleeving at slab, walls, pavers
- ☐ Bonding / electrical isolation

- ☐ Tracer wire full length of PE
- ☐ No unprotected joints below grade
- ☐ Piping supported and protected
- ☐ Shutoffs and sediment traps roughed in

TRENCH DEPTH (IN)

LINE SIZE / LENGTH

TEST MEDIUM

TEST PRESSURE (PSI)

HELD FOR

GAUGE START / END

CORRECTIONS FROM THE ROUGH *one per line, blank if none*

3. BACKFILL — AFTER THE ROUGH PASSES

BACKFILL DATE

BACKFILLED BY

STATUS

- ☐ Open trench photographed before covering

- ☐ Clean fill / sand bedding, no rock on the pipe



Tank Inspection

Rough · Backfill · Final — one sheet for the whole job

- | | |
|---|---|
| ☐ Backfilled in lifts and compacted | ☐ Warning tape laid above the line |
| ☐ Tracer wire continuity retested after backfill | ☐ Cover depth verified at final grade |
| ☐ Pressure still holding after backfill | ☐ Surface restored (sod, pavers, concrete) |

COVER AT FINAL GRADE (IN)

GAUGE AFTER BACKFILL (PSI)

RESTORATION

BACKFILL NOTES

4. FINAL INSPECTION AND TURN-ON

FINAL INSPECTION DATE

AHJ INSPECTOR

RESULT (PASS / FAIL)

- | | |
|--|---|
| ☐ Regulators set and vented correctly | ☐ Lock-up test performed |
| ☐ Leak check at tank, regulators, connections | ☐ System purged of air |
| ☐ Connectors, shutoffs, sediment traps in place | ☐ Appliances lit and burning correctly |
| ☐ Pressures checked under load | ☐ Customer shown the shutoff |

FINAL NOTES

SIGN-OFF

Installer / qualifier signature

Date

Customer signature

Date